

## Douglas Valby

---

**From:** Douglas Valby  
**Sent:** Wednesday, April 09, 2014 11:12 AM  
**Subject:** Bay Reservoir Replacement Project Update #36  
**Attachments:** BSR AerialView 040714.jpg

Dear Neighbors,

We are ready to ramp up work again!

The geotechnical investigation was very reassuring and did not find any surprises underneath the site that could be a problem for construction of the second tank.

The design engineers will finalize the tank construction details as the contractor builds the structural fill and pipelines.

The subdrain system is already complete and they've delivered the pipes and fittings needed to connect the new tank to the system.

Next week they will begin importing truckloads of aggregate base rock and rolling out layers of "geogrid" to reinforce the structural fill that the tank will sit on. We expect this activity to last off and on through mid-May.

The truck route is Bay Drive to High Street to Cardiff Place instead of Bay Drive to Iowa Drive to Cardiff Place, as was used for the first tank. Please let me know if you see a different route being used by large trucks accessing the site.

Also, with the import of fill, comes an increased potential for dust. Please alert me immediately via email or telephone if you see any dust drifting offsite. Despite the water restrictions due to the drought, we need to be sure they keep the dirt moist so dust doesn't become a nuisance.

And finally, enjoy the attached new aerial photo of the project taken earlier this week.

Sincerely,

~ Doug Valby, P.E. ~  
Associate Civil Engineer  
City of Santa Cruz Water Dept.  
212 Locust Street, Suite C  
Santa Cruz, California 95060  
Telephone: (831)420-5212  
[dvalby@cityofsantacruz.com](mailto:dvalby@cityofsantacruz.com)



## Douglas Valby

---

**From:** Douglas Valby  
**Sent:** Tuesday, February 25, 2014 10:15 AM  
**Subject:** Bay Reservoir Replacement Project Update #35

Dear Neighbors,

Work on Phase 2 of the project is now complete and Phase 3 is well underway.

All four of the temporary tanks have been dismantled and set aside for shipment. The contractor is finalizing an agreement with a buyer who wants them all. It's good to see the tanks get re-used instead of re-cycled for scrap metal.

The geotechnical investigation is also complete and the engineers are working on the report. We obtained some really beautiful samples of the marble from the bedrock under the site.

Until we have the geotechnical recommendations and the foundation design can be finalized, there isn't any major work for them to do.

I'll send out another update when we know when the structural fill import will begin. That will entail a parade of trucks.

Meanwhile, enjoy the much needed rain and relative quite.

Sincerely,

~ Doug Valby, P.E. ~  
Associate Civil Engineer  
City of Santa Cruz Water Dept.  
212 Locust Street, Suite C  
Santa Cruz, California 95060  
Telephone: (831)420-5212  
[dvalby@cityofsantacruz.com](mailto:dvalby@cityofsantacruz.com)